



TERRE HAUTE CONVENTION CENTER CONSTRUCTION UPDATE August 2020



CONSTRUCTION OVERVIEW

- **Project remains on schedule and within budget**
- **Recent progress:**
 - Set new water vault on east side of HGI
 - Electrical conduits and transformer pads throughout project site are installed
 - Storm Trap installation is complete on HGI NW Lot
 - Demo of HGI NW lot, trees, shrubs, curbing, sidewalks, etc. is complete
- **Upcoming activities:**
 - Restoration of HGI north lot complete by September 11, 2020
 - New sidewalks, curbs, gutter, asphalt/striping, landscaping, irrigation
 - Closing of 8th Street permanently – September 14, 2020

RECENT PROGRESS – Water Vault – East Side of HGI



RECENT PROGRESS – Electrical Conduits



RECENT PROGRESS – Storm Trap Installation



RECENT PROGRESS – HGI North Lot Demo/Restoration



STATUS OF OWNER CONTRACTED UTILITY RELOCATIONS

- Indiana American Water: Complete
- Frontier: Complete
- Windstream: Complete
- Vectren: Will complete this week
- Joink: New installation is complete. Removal of old service later this month
- IFN: Relocation of service at 9th and Cherry not complete
- Duke: Will begin work on site week of August 24

PROJECT MILESTONES

- Turnover HGI NW Parking Lot: September 11, 2020
 - Close 8th Street & Gain Access to HGI East Lot: September 14, 2020
 - Auger Cast Piling Work Begins: September 21, 2020
 - Duke Switch Over Service to HGI: September 22, 2020
-

- Parking Garage Substantial Completion: August 9, 2021
- Convention Center Substantial Completion: March 10, 2022

QUESTIONS?

